

Office: RECD/OL and LD/SG/NPIC
 Objective Statement:
 Responsible Officer:
 Significant Funding Amount: FY82 & 83
 Quarter Ending: 31 DECEMBER 1982

O — Scheduled
 X — Actual

Activities Planned	Quarter 1			Quarter 2			Quarter 3			Quarter 4		
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
<u>CONSTRUCTION PROJECT MILESTONES</u>												
COMPLETE 3rd FLR DESIGN	OX											
AWARD OPTION 1 - INTERIOR FINISH FLRS 1-3		OX										
AWARD OPTION 2 - CONSTRUCT FLRS 4-6		OX										
AWARD CONSTRUCTION			OX									
<u>CONSTRUCTION SCHEDULE</u>												
RESOLVE FOUNDATION PROBLEM - DIRECT GEN CON TO MODIFY PILINGS				OX								
REVISE CPM NETWORK					0							
TOP OUT 6 STORY STRUCTURE (TBR)											0	
STRUCTURE CLOSED TO WEATHER (TBR)												0
<u>TENTATIVE REVISION OF BOD</u>												
FLR 1 & 2 BOD 1 MAR '84												
FLR 3 BOD 10 MAY '84												
FLR 4 BOD 10 MAY '84												
FLR 5 & 6 BOD 1 OCT '84												

Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130013-6

Page Denied